

Custom Track Service **Projected Life**

PON EQUIP BV (NETHERLANDS) (L110)

PON EQUIPMENT USED BV

Prepared By: Richard van der Graaf

Model	D6-20XELGP	Job Site			Inspection Date	19Mar25
Manufacturer	Caterpillar		<u>Left</u>	<u>Right</u>	Next Inspection Date	
Serial Number	HLY01062	Track Sag (46.0 mm - 66.0	55.0 mm	55.0 mm	Next Inspection Hours	
Reference Number		mm) Frame Ext (max 150.0 mm)			Underfoot Conditions	
Hour Meter Reading	1558	Frame Ext %			Impact	Moderate
Hours Per Week		Dry Joints	0	0	Abrasion	Moderate
Total Odometer Reading		Track Shoe Width	915.0 mm	915.0 mm	Moisture	Moderate
Forward Odometer		Link Roller System	34%	34%	Packing	Moderate
Reverse Odometer					Bushing Allowable Wear	Greater
Distance Per Week					Link Allowable Wear	Greater

GROUP	RECOMMENDATION	% WORN	PROJECTED SMU AT 100%	PROJECTED SMU AT 120%	PROJECTED DATE AT 100%	PROJECTED DATE AT 120%
TRACK LINK	Good	38% (129.0 mm) (129.0 mm)				
BUSHING (INT)	Good	<0% (811.0 mm) (811.0 mm)				
BUSHING (EXT)	Good	24% (70.5 mm) 24% (70.5 mm)				
TRACK SHOE	Good	16% (68.0 mm) (68.0 mm)				
FRONT IDLER	Good	22% 22% (51.0 mm)				
REAR IDLER	Good	22% (51.0 mm) 22% (51.0 mm)				
CARRIER ROLLER FRONT	Good	32% 32% (191.0 mm) (191.0 mm)				
TRACK ROLLER FRONT	Good	29% <0% (200.0 mm) (200.0 mm)				
2	Good	29% <0% (200.0 mm) (200.0 mm)				
4	Good	29% (200.0 mm) 29% (200.0 mm)				
5	Good	29% (200.0 mm) 29% (200.0 mm)				
7	Good	29% (200.0 mm) 29% (200.0 mm)				
8	Good	29% (200.0 mm) 29% (200.0 mm)				
SPROCKET	Good	21% 21% (221.0 mm)				

Recommendations

--

Photos

Pre-Inspect







Pre-Inspect



Pre-Inspect



Pre-Inspect









Pre-Inspect Pre-Inspect





Pre-Inspect Pre-Inspect